

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
A590	1760.92	City of Albany PSAP	City of Albany	19-20	20-21	NA	21-22	1.486		5/20	NA	10/20							Creighton Manning	
A593	1761.63	Henry Johnson Boulevard, Sheridan Avenue to Livingston Avenue: Mill & Fill	City of Albany	20-21	20-21	NA	21-22	0.965												
A594	1761.64	Lark Street, Madison Avenue to Washington Avenue: Mill & Fill	City of Albany	20-21	20-21	NA	21-22	0.743											CHA	
R318	1760.36	East Street from Partition St. to Third Ave.: Reconstruction	City of Rensselaer	16-17	16-17	NA	18-19	2.251	12/16	11/16	NA	5/17	5/17	10/17	NA	10/18	11/18	12/18	Creighton Manning	
R323	1760.84	Rensselaer Riverfront Multi-Use Trail	City of Rensselaer	18-19	18-19	18-19	19-20	1.600	11/18	11/18	11/18	9/19	1/21						Creighton Manning	Added 6/17
R327	1760.94	City of Rensselaer PSAP	City of Rensselaer	18-19	18-19	NA	20-21	0.500		5/19	NA	6/19	11/19	11/19	NA	9/20	12/20	2/21	GPI	
R331	1761.75	South Street Bridge: Bridge Replacement & Pedestrian Improvements	City of Rensselaer	19-20	20-21	20-21	21-22	2.193		3/20	2/21								GPI	
R338	1761.65	Third Avenue from the Bridge to City/Town Line: Pavement Rehabilitation & Bike/Ped Improvements	City of Rensselaer	19-20	20-21	NA	20-21	0.575		1/20	NA	7/20			NA	2/21				
R345	1761.83	Rensselear Bicycle & Pedestrians Access Improvements	City of Rensselaer	19-20	19-20	NA	21-22	3.070		3/20	NA				NA				GPI	
SA280	1759.83	Geyser Road (CR 43)/Ballston Avenue (NY 50) Intersection and Bike/Ped improvements	City of Saratoga Springs	16-17	16-17	17-18	18-19	3.407	10/16	1/17	1/17	5/16	10/16	10/16	3/17	10/17				10/15-P/D/C delayed 1 year 10/16-P/D delayed 1 year 02/17-Combined with SA290 and SA301, no inc. in funds requested
SA307	1760.86	Saratoga Greenbelt Downtown Connector	City of Saratoga Springs	17-18	17-18	19-20	20-21	2.154	4/18	2/18	NA	3/19	7/19	7/19	8/19				GPI	Added 6/17 - NYSDEC funding may also be available
SA322	1761.58	Saratoga Springs Sidewalk Missing Links Program	City of Saratoga Springs	19-20	19-20	NA	21-22	1.900		4/20										
S204	1758.95	Kings Road Bridge Replacement over CSX	City of Schenectady	17-18	17-18	18-19	21-22	5.873	7/18	9/18	9/18	12/20	6/20	6/20	10/20				CHA	2/19- C cost increase from 3.820 to 5.320 to provide bicycle and pedestrian accomodations

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
S245	1760.62	Rosa Road Wendell Ave. and Nott St. Intersection improvements	City of Schenectady	17-18	17-18	NA	20-21	0.720	4/18	6/18	NA	8/19	1/20	2/20	NA	5/21			Creighton Manning	
S247	1760.57	Brandywine Avenue I-890 to State Street Safety Improvements	City of Schenectady	17-18	17-18	NA	20-21	1.260	4/18	7/18	NA	8/19	2/20	2/20	NA				Creighton Manning	
S242	1760.42	Broadway from .12 miles south of Weaver Street: Mill and Fill	City of Schenectady	18-19	18-19	NA	20-21	1.209	8/19	9/19	NA	7/20	10/20	11/20	NA	3/21	5/21		MJ Engineering	
S257	1760.95	City of Schenectady PSAP	City of Schenectady	18-19	18-19	NA	20-21	1.055	8/19	8/19										
S258	1761.18	Francis Avenue Over I-890: Bridge Repair or Replace	City of Schenectady	19-20	19-20	NA	20-21	3.333		2/20	NA	8/20		1/21	NA				GPI	
R195	1754.59	South Troy Industrial Park Road	City of Troy	13-14	17-18	17-18	18-19	3.316	6/01	11/09	11/09	4/15	10/16	11/16	10/17	8/19	3/20	4/20	Creighton Manning	7/10- Delayed P from 05-07 to 10-11, reduced cost from 1.4 to 1.35 •Delayed C from 10-11 to 12-13 8/14- I delayed 1 year •C delayed 4 years •R phase added 15-16 for \$0.15 2/16- D phase added 15-16, -Cost incr from 5.298 to 10.358 3/17- C Delayed 1 year for fiscal const. 12/18 - Northern half of this project is being delayed and project will be split into two phases. 195A is added to the TIP
R328	1761.19	Campbell Avenue over Wynantskill: Bridge Repair or Replace	City of Troy	19-20	19-20	NA	20-21	3.777	10/19	10/19	NA	5/20	8/20	8/20	NA	10/20	6/21		CHA	
R195A	1761.30	South Troy Industrial Park Road: Phase II	City of Troy	NA	18-19	18-19	19-20	6.801		2/20					1/20				Creighton Manning	12/18 - R195 split into two phases R195A added to the TIP
A579	1760.33	Watervliet Bike Path	City of Watervliet	17-18	18-19	NA	18-19	1.326	7/18	10/18	NA	3/19	6/19	6/19	NA	8/19	9/19	10/19	Barton and Loguidice	2/19 - P and D funding added to FY 18-19 and C cost increase from .455 to 1.235 in order to implement cycle track alternative
R287	1758.15	CR 68 Over Wynantskill Creek	Rensselaer County	16-17	17-18	17-18	21-22	1.762	8/17	9/17	9/17									11/12-Delayed P/D/C 1 year, offsets cost inc. within budget year of a concurrent amendment
R289	1758.14	CR 114 Over Powamppokonk Creek	Rensselaer County	16-17	17-18	17-18	18-19	1.597	3/17	4/17	4/17	12/17		5/18	7/18	4/19	8/19	12/19	Mcfarland Johnson Engineering	11/12-Moved P/D from 11-12 to13-14 and C from 12-13 to 14-15, offsets cost inc. within budget year of a concurrent amendment 1/17-P/D/I cost increase from .042 to .249

CDTC Local Federal Aid Project Tracking Sheet

7/6/2021

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
R314	1760.49	CR 129 (Tamarac Road) Culvert Replacement	Rensselaer County	17-18	17-18	NA	21-22	0.627	5/18	5/18	NA				NA					
R334	1761.72	Fogarty Road (CR 126) Wetsel Road to Pittstown Town Line: Overlay	Rensselaer County	19-20	19-20	NA	21-22	0.152		4/20										
R335	1761.71	Pershing Avenue (CR 68) Troy Avenue to Peck Road: Overlay	Rensselaer County	19-20	19-20	NA	21-22	0.238		4/20										
R337	1761.76	Snyders Lake Road (CR 68) from CR 65 (Bloominggrove Drive) to Troy Avenue: Overlay	Rensselaer County	19-20	19-20	NA	21-22	0.583		4/20										
R332	1761.77	Best Road (CR 55) from Sand Lake Town Line to NY 150: Overlay	Rensselaer County	20-21	20-21	NA	21-22	0.391												
R333	1761.70	Eastern Union Turnpike (CR 49) from Glass Lake Road to NY 43: Overlay	Rensselaer County	20-21	20-21	NA	21-22	0.212												
R322	1760.69	Murdock Road Bridge over the Tsatsawassa Creek, Bridge Replacement	Rensselaer County / Nassau (T)	16-17	17-18	17-18	18-19	1.15	9/17	9/17	9/17	6/18	12/18	12/18	1/19	5/19	9/19	10/19	Barton and Loguidice	3/17- 20% local match will be 5% local and 15% toll credits
SA297	1760.46	Ashdown Rd. Bridge over the DHRR: Replacement	Saratoga County	16-17	17-18	NA	20-21	1.587	2/17	5/17	NA	10/18	01/19	02/19	4/19	10/20		1/21		3/17-C delayed 1 year for fisc. const.
SA313	1761.20	Hans Creek Road over Hans Creek: Bridge Repair or Replace	Saratoga County	18-19	18-19	NA	20-21	0.736	2/19	3/19	NA	5/20	9/20	9/20	NA					
SA317	1761.78	Coons Crossing Road over Anthony Kill: Bridge Replacement	Saratoga County	20-21	20-21	20-21	21-22	1.375	Consultant Selection in process 10/20											
S243	1760.43	Mohawk Hudson Bike-Hike Trail Rehabilitation	Schenectady County	17-18	17-18	NA	20-21	0.216	NA	NA	NA				NA					3/17- C delayed 1 year for fiscal constraint.
S249	1760.60	Nott Street/Balltown Road Intersection: Safety Improvements	Schenectady County	17-18	17-18	NA	21-22	1.568	8/18	7/18	NA	6/20	9/20	9/20	NA	3/21	5/21		MJ Engineering	12/16- All phases delayed 1 year. NYSDOT increased P by 15k
S244	1760.44	Highbridge Road and East Campbell Rd Sidewalk Reconstruction and Extension	Schenectady County	18-19	18-19	NA	19-20	1.435		1/19	NA	7/19	11/19	12/19	NA	4/20	5/20	6/20	MJ Engineering	

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Consultant	Amendments
S269	1761.86	Rosendale Road/Old River Road Intersection Improvements	Schenectady County	19-20	19-20	19-20	21-22	2.293		2/20	2/20									
S261	1761.66	Guilderland Avenue & Helderberg Avenue: Mill & Fill	Schenectady County	20-21	20-21	NA	21-22	1.107	5/20	4/20	NA	8/20	9/20	10/20	NA	2/21	4/21	6/21	CHA	
A587	1760.80	US 9W/Fuera Bush Road/Glenmont Rd Roundabout & Sidewalk extension	Town of Bethlehem	17-18	17-18	19-20	20-21	4.846	6/18	6/18	6/18	4/19	7/19	8/19	2/20	11/20	12/20	1/21	Creighton Manning	Added 6/17- This combines two CMAQ projects with .300M removed for scope common to both
A601	1761.68	Delaware Avenue, Elsmere Avenue to Normans Kill Bridge: Mill & Fill, Complete Streets & Road Diet Project	Town of Bethlehem	20-21	20-21	21-22	22-23	3.640											CHA	
SA281	1759.84	Sitterly Road at Woodin Road and Crossings Boulevard	Town of Clifton Park	16-17	16-17	18-19	18-19	1.952	11/17	1/18	1/18	1/18	4/18	6/18	11/18	1/19	1/20	2/20	MJ Engineering	10/15-P/D/C delayed 1 year 10/16-P/D delayed 1 year, C delayed 2 years 5/17-Scope change and related cost inc of \$1.82M (State funded inc.) 6/17- Project received statewide federal funds (flex-100), will not require local match, funding is capped.
SA312	1760.93	Clifton Park PSAP	Town of Clifton Park	18-19	18-19	NA	20-21	0.467	7/19	12/18	NA	5/19	1/20	1/20	1/20	1/21	2/21	4/21	GPI	
SA306	1760.82	Moe Road Multi-Use Path	Town of Clifton Park	NA	17-18	17-18	19-20	1.061		5/20	NA	3/21	5/21						MJ Engineering	Added 6/17- P was paid for years ago by the town
A603	1761.80	Albany Shaker Road (CR 151), Wolf Road to Everett Road: Safety Improvements	Town of Colonie	20-21	20-21	NA	21-22	0.860												
R309	1043.58	US 9 and 20 Sidewalk Construction From Bruen Court to Ren. County Line	Town of East Greenbush	18-19	18-19	19-20	19-20	0.790	4/19	4/19	4/19	3/20	4/20	4/20	NA	9/20	4/21	5/21	CHA	
SA314	1761.22	Fox Hill Road over Little Hans Creek: Bridge Repair or Replace	Town of Edinburg	20-21	20-21	NA	20-21	0.751												
S265	1761.59	Freemans Bridge Road Multi-Use Path	Town of Glenville	20-21	20-21	20-21	21-22	1.835												
A581	1760.45	West old State Road New Sidewalk	Town of Guilderland	17-18	17-18	20-21	20-21	0.297	11/18	9/19	NA	7/20	4/21	4/21	NA				Creighton Manning	3/17- C delayed 1 year for fiscal constraint
A586	1760.79	US 20 (Western Avenue), from Devonshire Drive to Mercy Care Lane: New Sidewalk	Town of Guilderland	17-18	17-18	17-18	20-21	0.852	4/18	4/18	4/18	1/20	4/20	4/20	5/20				CHA	Added 6/17

CDTC Local Federal Aid Project Tracking Sheet

7/6/2021

[illegible]

CDTA TIP Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
T107	CDTC107	Hudson River Corridor BRT: Phase 1	CDTA	NA	17-18	NA	19-20	NA	19-20	NA	3.688	All funds under Phases D/C (River BRT design and select station construction) is completed; Project funds under Phase F (Uncle Sam Transit Center) will need to be reprogrammed. CDTA leadership is discussing with FTA staff on how to proceed.	
T108	CDTC108	TDM Multimodal Implementation	CDTA	20-21	NA	NA	NA	NA	NA	NA	0.601	Reoccurring funding for ongoing activities such as Vanpool, Guaranteed Ride Home, microtransit (Flex), bikeshare (Cycle), and future scooter pilot	
T109	CDTC109	Washington/Western BRT Phase 1 Bus stop/streetscape work. Design work was completed under project T90 .	CDTA	NA	NA	NA	20-21	NA	NA	NA	0.5	Work complete on this project.	
T11	1821.18	Passenger Facility Improvements at Various Locations	CDTA	NA	NA	NA	NA	NA	18-19 Through 23-24	NA	1.157	Reoccurring federal funding for shelter and passenger amenity improvements.	
T122	CDTC122	Hudson River Corridor BRT: Final Phase	CDTA	NA	NA	19-20	19-20	19-20	19-20	19-20	42.513	River Corridor BRT (BusPlus Blue Line) has been operational since November and additional station and site work continues in 2021.	
T123	1822.15	Washington/Western BRT Phase 2	CDTA	19-20	NA	NA	NA	NA	NA	NA	5.514	Work is progressing according to schedule.	
T124	1822.16	Hudson River Corridor BRT Operations	CDTA	NA	NA	NA	NA	NA	NA	19-20 and 21-22 through 23-24	17.256	Operational service began in November 2020.	
T125	1824.62	Washington/Western BRT Phase 3	CDTA	NA	NA	20-21	NA	NA	20-21	NA	2.178	Work is progressing according to schedule.	
T126	1824.70	Bus Lane Feasibility Study	CDTA	NA	NA	NA	NA	NA	NA	19-20	0.120	RFP issued in late February with consultant selection in April	
T134	1824.71	Washington/Western BRT Phase 4	CDTA	NA	NA	20-21	20-21	20-21	20-21	20-21	77.684	Work has started under an LONP and project is expected to proceed on schedule.	
T14B	CDTC.08	Transit Operations Support For Saratoga Service (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	18-19 through 23-24	11.144	Annual funding to support Saratoga transit operations	

CDTA TIP Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
T16	1821.80	Transit Support vehicles Replacement (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	1.300	Annual federal funding is allocated for non-revenuw support vehicles. Two were purchased and delivered this year. Amount listed on the TIP will be revised to align with the capital plan for the next year.	
T17	1820.48	Transit Bus Replacement / Expansion (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	24.133	Annual funding is allocated to the replacement and expansion of fixed route buses. 20 Gillig buses were delivered last spring. TIP will be revised to align with the capital plan for the next year, once finalized.	
T57	1TR6.04	Preventative Maintenance (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	90.327	Annual federal funding is allocated for ongoing preventive maintainance activities and projects. TIP will be revised for next year once capital plan is finalized.	
T6B	1820.37	STAR Buses Replacement / Expansion (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	4.321	Annual federal funding allocated toward the purchase of paratransit vehicles. Expecting spring delivery of most recent order. Once the capital plan is finalized, the TIP will be updated for accuracy.	
T72	1820.61	Safety and Security	CDTA	NA	NA	NA	NA	NA	18-19 Through 23-24	NA	1.200	Signifies the annual federal requirement of CDTA to expend local funds on safety and security improvments. This is ongoing.	
T77	CDTC.20	Capital Cost of Contracting for Commuter Service in the Capital District (Ongoing)	CDTA	NA	NA	NA	NA	19-20 through 23-24	NA	NA	3.810	Annual funding allocated for commuter service. Current contractor is Adirondack Trailways. NYS is in the process of soliciting bids to competitively procure future service.	
T9	CDTC09	Facillity Improvements - Renovation of Bus Washers (Ongoing)	CDTA	NA	NA	NA	NA	18-19 and 19-20			0.900	Project was delayed due to coordination with related projects, but bids are in and project is now progressing.	