

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Constr. Finished	Consultant
A295	1132.16	New Karner Road (NY 155), from US 20 to Watervliet Shaker Road: Corridor Improvements	Albany County	21-22	21-22	NA	22-23	5.521												CHA
A589	1760.91	South End Connector Lowline shared use path	City of Albany	17-18	17-18	NA	21-22	0.400												
A590	1760.92	City of Albany PSAP	City of Albany	19-20	20-21	NA	21-22	1.486		5/20	NA	10/20	4/21	4/21	NA	9/21	9/21	11/21		Creighton Manning
A594	1761.64	Lark Street, Madison Avenue to Washington Avenue: Mill & Fill	City of Albany	21-22	21-22	NA	21-22	0.743												CHA
R323	1760.84	Rensselaer Riverfront Multi-Use Trail	City of Rensselaer	18-19	18-19	21-22	22-23	1.600	11/18	11/18	11/18	9/19	1/21							Creighton Manning
R327	1760.94	City of Rensselaer PSAP	City of Rensselaer	18-19	18-19	NA	20-21	0.500		5/19	NA	6/19	11/19	11/19	NA	9/20	12/20	2/21		GPI
R331	1761.75	South Street Bridge: Bridge Replacement & Pedestrian Improvements	City of Rensselaer	19-20	21-22	21-22	22-23	2.193		3/20	2/21									GPI
R338	1761.65	Third Avenue from the Bridge to City/Town Line: Pavement Rehabilitation & Bike/Ped Improvements	City of Rensselaer	19-20	20-21	NA	21-22	0.575		1/20	NA	7/20			NA	2/21	5/21			GPI
R345	1761.83	Rensselear Bicycle & Pedestrians Access Improvements	City of Rensselaer	19-20	21-22	NA	22-23	3.070		3/20	NA				NA					GPI
SA307	1760.86	Saratoga Greenbelt Downtown Connector	City of Saratoga Springs	17-18	17-18	19-20	20-21	2.154	4/18	2/18	NA	3/19	7/19	7/19	8/19					GPI
SA322	1761.58	Saratoga Springs Sidewalk Missing Links Program	City of Saratoga Springs	19-20	19-20	NA	21-22	1.900		4/20										
S204	1758.95	Kings Road Bridge Replacement over CSX	City of Schenectady	17-18	17-18	18-19	21-22	5.873	7/18	9/18	9/18	12/20	6/20	6/20	10/20					CHA
S245	1760.62	Rosa Road Wendell Ave. and Nott St. Intersection improvements	City of Schenectady	17-18	17-18	NA	20-21	0.720	4/18	6/18	NA	8/19	1/20	2/20	NA	5/21	6/21	7/21		Creighton Manning

CDTC Local Federal Aid Project Tracking Sheet

2/1/2022

[illegible]

CDTC Local Federal Aid Project Tracking Sheet

2/1/2022

[illegible]

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	SLA Signed	Preliminary Design Obligated	ROW Incidentals Obligated	Draft Design Report	NEPA Concurrence	Design Approval Granted	ROW Acquisition Obligated	PS&E Submitted	Constr. Obligated	Letting Held	Constr. Finished	Consultant
R309	1043.58	US 9 and 20 Sidewalk Construction From Bruen Court to Ren. County Line	Town of East Greenbush	18-19	18-19	18-19	20-21	0.845	4/19	4/19	4/19	3/20	4/20	4/20	NA	9/20	4/21	5/21		CHA
S265	1761.59	Freemans Bridge Road Multi-Use Path	Town of Glenville	20-21	20-21	20-21	21-22	1.835		5/21	5/21	10/21	12/21							Creighton Manning
A581	1760.45	West old State Road New Sidewalk	Town of Guilderland	17-18	17-18	20-21	20-21	0.297	11/18	9/19	NA	7/20	4/21	4/21	NA	12/21				Creighton Manning
A586	1760.79	US 20 (Western Avenue), from Devonshire Drive to Mercy Care Lane: New Sidewalk	Town of Guilderland	17-18	17-18	17-18	20-21	0.852	4/18	4/18	4/18	1/20	4/20	4/20	5/20	12/21				CHA
A604	1085.49	Carman Road Sidewalks	Town of Guilderland	21-22	21-22	NA	22-23	0.628												
R321	1089.76	NY 4 & Bloomingrove Road: Intersection Improvements (combined with R320)	Town of North Greenbush	16-17	17-18	17-18	18-19													Creighton Manning
R320	1089.75	NY 4 from the Troy City Line to NY 43: Highway Intersection, ADA, Bike/Ped and Streetscape Improvements (includes R321)	Town of North Greenbush	18-19	18-19	18-19	18-19	9.829	9/17	9/17	9/17	10/18	4/19	4/19	8/19		9/19	7/20		Creighton Manning
S267	1761.82	NY 5S Bike/Ped Improvements	Town of Rotterdam	20-21	21-22	NA	21-22	2.755												GPI
R310	1760.34	Sand Lake Hamlets Sidewalk Enhancements	Town of Sand Lake	18-19	18-19	NA	20-21	1.054	4/19	4/19	NA	10/19	2/20	2/20	NA	1/21	5/21	6/21		Creighton Manning
R329	1761.24	Stop 13 Road over Wynantskill: Bridge Repair or Replace	Town of Sand Lake	18-19	18-19	19-20	20-21	1.501	8/19	9/19	9/19	1/20	4/20	4/20	8/20					Colliers Engineering & Design
A599	1761.74	Cohoes Avenue, Arch Street to the Cohoes City Line: Mill & Fill	Village of Green Island	20-21	20-21	NA	21-22	1.049		6/21	NA	8/21			NA					GPI

CDTA TIP Project Tracking Sheet

1/11/2022

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
RG130	CDTC.32	Travel Demand Management & Multimodal Drawdowns from this set-aside must consist of a new TIP project.	CDTA	20-21 Through 23-24							3.000		
RG131	CDTC.31	Bus Rapid Transit Drawdowns from this set-aside must consist of a new TIP project.	CDTA				21-22 Through 23-24				11.247		
T107	CDTC107	Hudson River Corridor BRT: Phase 1	CDTA	NA	17-18	NA	19-20	NA	19-20	NA	0.000	All funds under Phases D/C (River BRT design and select station construction) is completed; Project funds under Phase F (Uncle Sam Transit Center) will need to be reprogrammed. CDTA leadership is discussing with FTA staff on how to proceed.	
T108	CDTC108	TDM Multimodal Implementation	CDTA	20-21	NA	NA	NA	NA	NA	NA	0.601	Reoccurring funding for ongoing activities such as Vanpool, Guaranteed Ride Home, microtransit (Flex), bikeshare (Cycle), and future scooter pilot	
T11	1821.18	Passenger Facility Improvements at Various Locations	CDTA	NA	NA	NA	NA	NA	18-19 Through 23-24	NA	1.223	Reoccurring federal funding for shelter and passenger amenity improvements.	
T122	CDTC122	Hudson River Corridor BRT: Final Phase	CDTA	NA	NA	19-20	19-20	19-20	19-20	19-20	42.513	River Corridor BRT (BusPlus Blue Line) has been operational since November and additional station and site work continues in 2021. •12/21 Notes - Project Complete and will not be included on 22-27 TIP	
T123	1822.15	Washington/Western BRT Phase 2	CDTA	19-20	NA	NA	NA	NA	NA	NA	5.514	Work is progressing according to schedule. •12/21 Notes - Project is complete and will not be included on the 22-27 TIP	
T124	1822.16	Hudson River Corridor BRT Operations	CDTA	NA	NA	NA	NA	NA	NA	19-20 and 21-22 through 23-24	17.256	Operational service began in November 2020.	
T126	1824.70	Bus Lane Feasibility Study	CDTA	NA	NA	NA	NA	NA	NA	19-20	0.120	RFP issued in late February with consultant selection in April	
T134	1824.71	Washington/Western BRT Phase 4	CDTA	NA	NA	20-21	20-21	20-21	20-21	20-21	77.684	Work has started under an LONP and project is expected to proceed on schedule. •12/21 Notes - Project has been obligated this will not be included on the 22-27 TIP	
T14B	CDTC.08	Transit Operations Support For Saratoga Service (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	18-19 through 23-24	11.144	Annual funding to support Saratoga transit operations	

CDTA TIP Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
T16	1821.80	Transit Support vehicles Replacement (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	1.456	Annual federal funding is allocated for non-revenuw support vehicles. Two were purchased and delivered this year. Amount listed on the TIP will be revised to align with the capital plan for the next year.	
T17	1820.48	Transit Bus Replacement / Expansion (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	30.653	Annual funding is allocated to the replacement and expansion of fixed route buses. 20 Gillig buses were delivered last spring. TIP will be revised to align with the capital plan for the next year, once finalized.	
T57	1TR6.04	Preventative Maintenance (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	92.696	Annual federal funding is allocated for ongoing preventive maintainance activities and projects. TIP will be revised for next year once capital plan is finalized.	
T6B	1820.37	STAR Buses Replacement / Expansion (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	4.196	Annual federal funding allocated toward the purchase of paratransit vehicles. Expecting spring delivery of most recent order. Once the capital plan is finalized, the TIP will be updated for accuracy.	
T72	1820.61	Safety and Security	CDTA	NA	NA	NA	NA	NA	18-19 Through 23-24	NA	1.200	Signifies the annual federal requirement of CDTA to expend local funds on safety and security improvments. This is ongoing.	
T77	CDTC.20	Capital Cost of Contracting for Commuter Service in the Capital District (Ongoing)	CDTA	NA	NA	NA	NA	19-20 through 23-24	NA	NA	3.810	Annual funding allocated for commuter service. Current contractor is Adirondack Trailways. NYS is in the process of soliciting bids to competitively procure future service.	
T9	CDTC09	Facillity Improvements - Renovation of Bus Washers (Ongoing)	CDTA	NA	NA	NA	NA	18-19 and 19-20			0.450	Project was delayed due to coordination with related projects, but bids are in and project is now progressing. • 12/21 Notes - This project has been obligated and will not be included on the 22-27 TIP	