

CDTC Local Federal Aid Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	ROW Acquisition Obligated	Constr. Obligated	Letting Held	Constr. Finished	Consultant
A295	1132.16	New Karner Road (NY 155), from US 20 to Watervliet Shaker Road: Corridor Improvements	Albany County	21-22	21-22	NA	23-24	6.550	5/22	5/22						CHA
A610	1762.29	ALBANY SHAKER RD CORRIDOR ENHANCEMENT	Albany County	23-24	NA	NA	NA	0.780								
A589	1760.91	South End Connector Lowline shared use path	City of Albany	17-18	17-18	NA	21-22	0.400								
A590	1760.92	City of Albany PSAP	City of Albany	19-20	20-21	NA	21-22	1.669	5/20	NA	4/21	NA	9/21	11/21		Creighton Manning
A594	1761.64	Lark Street, Madison Avenue to Washington Avenue: Mill & Fill	City of Albany	21-22	21-22	NA	21-22	0.832	3/22	NA		NA				CHA
A614	1762.32	CITY OF COHOES COLUMBIA STREET PEDESTRIAN ACCESSIBILITY	City of Cohoes	22-23	22-23	NA	23-24	5.707								
R323	1760.84	Rensselaer Riverfront Multi-Use Trail	City of Rensselaer	18-19	18-19	21-22	22-23	1.600	11/18	11/18						Creighton Manning
R327	1760.94	City of Rensselaer PSAP	City of Rensselaer	18-19	18-19	NA	20-21	0.500	5/19	NA	11/19	NA	12/20	2/21		GPI
R338	1761.65	Third Avenue from the Bridge to City/Town Line: Pavement Rehabilitation & Bike/Ped Improvements	City of Rensselaer	19-20	20-21	NA	21-22	0.575	1/20	NA		NA	5/21			GPI
R331	1761.75	South Street Bridge: Bridge Replacement & Pedestrian Improvements	City of Rensselaer	19-20	21-22	21-22	23-24	2.193	3/20	2/21						GPI
R345	1761.83	Rensselear Bicycle & Pedestrians Access Improvements	City of Rensselaer	19-20	21-22	NA	23-24	3.070	3/20	NA		NA				GPI

CDTC Local Federal Aid Project Tracking Sheet

3/28/2023

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	ROW Acquisition Obligated	Constr. Obligated	Letting Held	Constr. Finished	Consultant
SA307	1760.86	Saratoga Greenbelt Downtown Connector	City of Saratoga Springs	17-18	17-18	19-20	20-21	2.154	2/18	NA	7/19	8/19				GPI
SA322	1761.58	Saratoga Springs Sidewalk Missing Links Program	City of Saratoga Springs	19-20	19-20	NA	21-22	1.900	4/20							
SA337	1762.33	SARATOGA SPRINGS PED/ADA TRAFFIC SIGNAL IMPROVEMENT PROJECT	City of Saratoga Springs	22-23	22-23	NA	23-24	0.106								
S204	1758.95	Kings Road Bridge Replacement over CSX	City of Schenectady	17-18	17-18	18-19	22-23	7.404	9/18	9/18	6/20	10/20				CHA
S247	1760.57	Brandywine Avenue I-890 to State Street Safety Improvements	City of Schenectady	17-18	17-18	NA	20-21	1.538	7/18	NA	2/20	NA	1/22	7/22		Creighton Manning
S245	1760.62	Rosa Road Wendell Ave. and Nott St. Intersection improvements	City of Schenectady	17-18	17-18	NA	20-21	0.720	6/18	NA	2/20	NA	6/21	7/21		Creighton Manning
S242	1760.42	Broadway from .12 miles south of Weaver Street: Mill and Fill	City of Schenectady	18-19	18-19	NA	20-21	1.209	9/19	NA	11/20	NA	5/21	6/21		MJ Engineering
S257	1760.95	City of Schenectady PSAP	City of Schenectady	18-19	18-19	NA	20-21	1.055	8/19				8/21			
S258	1761.18	Francis Avenue Over I-890: Bridge Repair or Replace	City of Schenectady	19-20	19-20	NA	20-21	3.333	2/20	NA	1/21	NA	9/21	11/21		GPI
S266	1761.60	Franklin Street Cycle Track	City of Schenectady	21-22	21-22	NA	22-23	0.520								CHA
S259	1761.69	Craig Street, Albany Street to Wyllie Street: Mill & Fill (Now Includes S276 and S286)	City of Schenectady	22-23	22-23	NA	23-24	9.375								

CDTC Local Federal Aid Project Tracking Sheet

3/28/2023

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	ROW Acquisition Obligated	Constr. Obligated	Letting Held	Constr. Finished	Consultant
S277	1762.36	CRANE STREET BRIDGE REHABILITATION	City of Schenectady	22-23	22-23	22-23	26-27	4.238								
R339	1761.61	NY 2 (Congress and Ferry Streets) from 11th Street to the Congress Street Bridge Ramps: Corridor Improvements (Now includes R353)	City of Troy	22-23	22-23	22-23	26-27	8.271								
R350	1762.38	FEDERAL STREET CORRIDOR IMPROVEMENTS	City of Troy	22-23	NA	NA	NA	0.668								
R353	1762.55	RIVER / FERRY ST INTERSECTION IMPROVEMENTS (Now Included in R339)	City of Troy	22-23	22-23	22-23	26-27	0.000								
R195A	1761.30	South Troy Industrial Park Road: Phase II	City of Troy	NA	19-20	19-20	21-22	6.471	11/09	1/20	11/16	10/20	5/22	7/22		Creighton Manning
A615	1762.39	25TH STREET CORRIDOR REHABILITATION	City of Watervliet	22-23	22-23	NA	24-25	5.555								
R287	1758.15	CR 68 Over Wynantskill Creek (Now includes R312)	Rensselaer County	16-17	17-18	20-21	21-22	1.762	9/17	9/17						
R314	1760.49	CR 129 (Tamarac Road) Culvert Replacement	Rensselaer County	17-18	17-18	NA	21-22	0.627	5/18	NA		NA				
R335	1761.71	Pershing Avenue (CR 68) Troy Avenue to Peck Road: Overlay	Rensselaer County	19-20	19-20	NA	21-22									
R333	1761.70	Eastern Union Turnpike (CR 49) from Glass Lake Road to NY 43: Overlay (Now includes R335)	Rensselaer County	20-21	20-21	NA	21-22	0.604								
R332	1761.77	Best Road (CR 55) from Sand Lake Town Line to NY 150: Overlay	Rensselaer County	20-21	20-21	NA	21-22	0.391								

CDTC Local Federal Aid Project Tracking Sheet

3/28/2023

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	ROW Acquisition Obligated	Constr. Obligated	Letting Held	Constr. Finished	Consultant
SA317	1761.78	Coons Crossing Road over Anthony Kill: Bridge Replacement	Saratoga County	20-21	21-22	21-22	22-23	1.375	2/21	2/21						Creighton Manning
SA318	1761.79	Lasher Road Bridge over Mourning Kill: Element Specific Repairs	Saratoga County	21-22	21-22	NA	23-24	0.975								GPI
SA342	1759.19	CR 109 KINNS ROAD-PLANK ROAD INTERSECTION IMPROVEMENT	Saratoga County	22-23	22-23	22-23	26-27	1.978								
SA345	1762.43	DESIGN OF ZIM SMITH NORTHERN TRAIL EXTENSION	Saratoga County	22-23	22-23	NA	NA	0.500								
S243	1760.43	Mohawk Hudson Bike-Hike Trail Rehabilitation	Schenectady County	17-18	17-18	NA	20-21	0.216	NA	NA		NA				
S249	1760.60	Nott Street/Balltown Road Intersection: Safety Improvements	Schenectady County	17-18	17-18	NA	21-22	1.568	7/18	NA	9/20	NA	5/21	6/21		MJ Engineering
S269	1761.86	Rosendale Road/Old River Road Intersection Improvements	Schenectady County	19-20	19-20	19-20	23-24	2.293	2/20	2/20						
S283	1762.44	GRAND BOULEVARD PAVEMENT PRESERVATION & BICYCLE IMPROVEMENTS	Schenectady County	22-23	22-23	NA	23-24	1.124								
S284	1762.45	I-890 EXIT 4C STATE ST WASHINGTON AVE PEL STUDY	Schenectady County	22-23	22-23	NA	NA	0.440								
A601	1761.68	Delaware Avenue, Elsmere Avenue to Normans Kill Bridge: Mill & Fill, Complete Streets & Road Diet Project	Town of Bethlehem	21-22	21-22	21-22	23-4	3.640								CHA
A626	1762.46	CHERRY AVE (RT 140) EXTENSION MULTI-USE PATH	Town of Bethlehem	22-23	22-23	23-24	23-24	1.960								

CDTC Local Federal Aid Project Tracking Sheet

3/28/2023

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	ROW Acquisition Obligated	Constr. Obligated	Letting Held	Constr. Finished	Consultant
SA306	1760.82	Moe Road Multi-Use Path	Town of Clifton Park	20-21	20-21	21-22	21-22	1.114	4/20	NA	7/21	10/21	6/22	6/22		MJ Engineering
SA323	1085.48	NY 146 and NY 146A Bicycle & Pedestrian and Bicycle Access Improvements	Town of Clifton Park	21-22	21-22	NA	23-24	1.319	6/22	6/22		6/22				GPI
SA351	1762.60	TOWN OF CLIFTON PARK TOWN CENTER WALKABILITY PROJECT	Town of Clifton Park	22-23	22-23	NA	23-24	2.281								GPI
A603	1761.80	Albany Shaker Road (CR 151), Wolf Road to Everett Road: Safety Improvements	Town of Colonie	21-22	21-22	NA	22-23	0.860	6/22	NA		NA				Creighton Manning
S265	1761.59	Freemans Bridge Road Multi-Use Path	Town of Glenville	20-21	20-21	20-21	23-24	1.835	5/21	5/21	2/22					Creighton Manning
S285	1762.49	FREEMANS BRIDGE ROAD MULTI-USE PATH PHASE II	Town of Glenville	22-23	22-23	22-23	23-24	1.602								
A604	1085.49	Carman Road Sidewalks (Now includes A628)	Town of Guilderland	22-23	22-23	NA	23-24	1.766								CHA
A628	1762.61	EAST OLD STATE RD SIDEWALK PEDESTRIAN SAFETY ADA IMPROVEMENT	Town of Guilderland	22-23	22-23	NA	23-24	1.138								CHA
SA347	1762.50	INTERSECTION IMPROVEMENTS AT RT 236 AND GUIDEBOARD RD	Town of Halfmoon	22-23	22-23	NA	NA	0.500								
R321	1089.76	NY 4 & Bloomingrove Road: Intersection Improvements (combined with R320)	Town of North Greenbush	16-17	17-18	17-18	18-19									Creighton Manning
R320	1089.75	NY 4 from the Troy City Line to NY 43: Highway Intersection, ADA, Bike/Ped and Streetscape Improvements (includes R321)	Town of North Greenbush	18-19	18-19	18-19	18-19	9.829	9/17	9/17	4/19	8/19	9/19	7/20		Creighton Manning

CDTC Local Federal Aid Project Tracking Sheet

3/28/2023

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Total TIP Cost (\$M)	Preliminary Design Obligated	ROW Incidentals Obligated	Design Approval Granted	ROW Acquisition Obligated	Constr. Obligated	Letting Held	Constr. Finished	Consultant
S267	1761.82	NY 55 Bike/Ped Improvements	Town of Rotterdam	20-21	21-22	NA	21-22	2.755		NA						GPI
R355	1762.57	TOWN OF SAND LAKE BEACH SIDEWALK CONNECTOR	Town of Sand Lake	22-23	22-23	NA	23-24	0.892								Creighton Manning
SA349	1762.52	RT50 / OLD GICK/INGERSOLL/JONES RD INTERSECTION IMPROVEMENTS	Town of Wilton	22-23	22-23	NA	NA	0.500								
A599	1761.74	Cohoes Avenue, Arch Street to the Cohoes City Line: Mill & Fill	Village of Green Island	20-21	20-21	NA	21-22	1.305	6/21	NA	1/22	NA		9/22		GPI
A627	1762.54	ARCH STREET RECONSTRUCTION AND PEDESTRIAN IMPROVEMENTS	Village of Green Island	22-23	22-23	NA	22-23	2.086								
R354	1762.56	VILLAGE OF NASSAU INTERSECTION AND PEDESTRIAN UPGRADES	Village of Nassau	22-23	23-24	NA	23-24	3.071								
S268	1761.84	Washington Avenue Bike/Ped Connection	Village of Scotia	20-21	20-21	NA	21-22	0.891	4/21	NA	10/21	NA	5/22	9/22		MJ Engineering
S263	1761.62	Sunnyside Road Bridge: Rehabilitation	Village of Scotia	22-23	22-23	NA	23-24	4.798	11/22	11/22						CHA
A614	1762.59	VILLAGE OF VOORHEESVILLE SIDEWALK IMPROVEMENTS	Village of Voorheesville	22-23	22-23	NA	23-24	1.268								

CDTA TIP Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
RG130	CDTC.32	Travel Demand Management & Multimodal Drawdowns from this set-aside must consist of a new TIP project.	CDTA	22-23 Through 23-24							1.200		Will not continue on 22-27 TIP
RG131	CDTC.31	Bus Rapid Transit Drawdowns from this set-aside must consist of a new TIP project.	CDTA				21-22 Through 23-24				11.247		Ongoing
T107	CDTC107	Hudson River Corridor BRT: Phase 1	CDTA	NA	17-18	NA	19-20	NA	19-20	NA	0.000	All funds under Phases D/C (River BRT design and select station construction) is completed; Project funds under Phase F (Uncle Sam Transit Center) were reprogrammed.	2021
T108	CDTC108	TDM Multimodal Implementation	CDTA	20-21	NA	NA	NA	NA	NA	NA	2.401		Ongoing
T109	CDTC109	Washington/Western BRT Phase 1 Bus stop/streetscape work. Design work was completed under project T90 .	CDTA	NA	NA	NA	20-21	NA	NA	NA	0.500	Work is complete on this project. This project does not need to be carried onto the new TIP.	2021
T11	1821.18	Passenger Facility Improvements at Various Locations	CDTA	NA	NA	NA	NA	NA	18-19 Through 23-24	NA	1.223	Reoccurring federal funding for shelter and passenger amenity improvements.	Ongoing
T122	CDTC122	Hudson River Corridor BRT: Final Phase	CDTA	NA	NA	19-20	19-20	19-20	19-20	19-20	42.513	All funds have been obligated. Project is nearing completion. This project does not need to be carried onto the new TIP.	
T123	1822.15	Washington/Western BRT Phase 2	CDTA	19-20	NA	NA	NA	NA	NA	NA	5.514	All funds have been obligated and work is complete. This project does not need to be carried onto the new TIP.	2021
T124	1822.16	Hudson River Corridor BRT Operations	CDTA	NA	NA	NA	NA	NA	NA	19-20 and 21-22 through 23-24	17.256	Funding has been executed in NYS Contract. Only local funding remains, so not needed to carry onto the new TIP.	
T125	1824.62	Washington/Western BRT Phase 3	CDTA	NA	NA	20-21	NA	NA	20-21	NA	2.178	All funds have been obligated and work is complete. This project does not need to be carried onto the new TIP.	2021
T126	1824.70	Bus Lane Feasibility Study	CDTA	NA	NA	NA	NA	NA	NA	19-20	0.120	All funding has been obligated and work is underway. This project does not need to be carried onto the new TIP.	
T134	1824.71	Washington/Western BRT Phase 4	CDTA	NA	NA	20-21	20-21	20-21	20-21	20-21	77.684	All funds have been obligated for Small Starts Project. Project is progressing as scheduled.	

CDTA TIP Project Tracking Sheet

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
T135	CDTC135	Retrofit Buses with UV Disinfecting System	CDTA	NA	NA	NA	NA	20-21	NA	NA	0.825	All funds have been obligated and project is complete. UV disinfecting systems were installed on the fleet. This equipment is now included in the standard build, so it does not need to be carried onto the new TIP.	2021
T136	CDTC136	Bus Rapid Transit Expansion Study	CDTA	NA	NA	NA	NA	NA	NA	21-22	0.350	Consultant selection underway, study to begin in late Spring 2022. Funding awaiting flex to FTA to be put into a grant.	
T137	CDTC 137	BusPlus Red Line Upgrades	CDTA	NA	21-22	NA	21-22	21-22	NA	NA	11.852	RFP released for roadway/intersection upgrades at stations; Design complete for Gateway Mobility Hub and bids to be released in Spring 2022. CDTA is working with FTA on grant preparation and funding obligation.	
T138	CDTA01	Transit Facility Design	CDTA	21-22							1.000	Added to the 19-24 TIP in June 2022	
T139	CDTA02	Transit Radio Equipment	CDTA					21-22			0.600	Added to the 19-24 TIP in June 2022	
T140	CDTA03	Flex Micro Transit Vehicle Replacement / Expansion	CDTA					21-22			0.560	Added to the 19-24 TIP in June 2022	
T148	CDTA04	Washington/Western BRT Operations Service and Operational Expenses	CDTA							23-24	3.010	Added to the 19-24 TIP in September 2022	
T149	CDTA05	Intelligent Route Planning for System Expansion & Improvements	CDTA							22-23	0.514	Added to the 19-24 TIP in September 2022	
T14B	CDTC.08	Transit Operations Support For Saratoga Service (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	18-19 through 23-24	11.459	Annual funding to support Saratoga transit operations.	Ongoing
T16	1821.80	Transit Support vehicles Replacement (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	1.548	Annual funding is allocated for non-revenue support vehicles. Six trucks were purchased this year. Amount listed on the TIP will be revised to align with the capital plan for the next year.	Ongoing
T17	1820.48	Transit Bus Replacement / Expansion (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	31.259	Annual funding is allocated to the replacement and expansion of fixed route buses. TIP is revised to align with the capital plan for each year, once finalized	Ongoing
T57	1TR6.04	Preventative Maintenance (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	95.224	Annual federal funding is allocated for ongoing preventive maintainance activities and projects. TIP is revised annually once capital plan is finalized.	Ongoing

CDTA TIP Project Tracking Sheet

10/26/2022

TIP #	PIN	Description	Sponsor	TIP Prelim. Design Year	TIP Detailed Design Year	TIP ROW Year	TIP Constr. Year	Vehicles Year	Facilities Year	Professional Services Year	Total TIP Cost (\$M)	CDTA Update	Project Complete
T6B	1820.37	STAR Buses Replacement / Expansion (Ongoing)	CDTA	NA	NA	NA	NA	18-19 through 23-24	NA	NA	3.926	Annual federal funding allocated toward the purchase of paratransit vehicles. Six STAR buses were delivered in June. The TIP is revised annually once the capital plan is finalized.	Ongoing
T72	1820.61	Safety and Security	CDTA	NA	NA	NA	NA	NA	18-19 Through 23-24	NA	1.200	Signifies the annual federal requirement of CDTA to expend local funds on safety and security improvments. This is ongoing.	Ongoing
T77	CDTC.20	Capital Cost of Contracting for Commuter Service in the Capital District (Ongoing)	CDTA	NA	NA	NA	NA	19-20 through 23-24	NA	NA	3.810	Annual funding allocated for commuter service. Current contractor is Adirondack Trailways. NYS is about to execute new contract with them after completing a competitive procurement.	Ongoing
T9	CDTC09	Facility Improvements - Renovation of Bus Washers	CDTA	NA	NA	NA	NA	18-19 and 19-20			0.450	All funds have been obligated and project is progressing. This project will not carry onto the new TIP.	2021